Cationic Very Rapid Setting Polymer Modified Chip Seal Emulsion

WA-RD 866.1

Keith W. Anderson Mark Russell Jeff S. Uhlmeyer Chad Simonson Kevin Littleton Joe DeVol May 2017





Post-Construction Report

Experimental Feature 16-01

Cationic Very Rapid Setting Polymer Modified Chip Seal Emulsion

Contract 8864 2016 Eastern Region Chip Seal US 2 ET AL





Engineering and Regional Operations Construction Division-Pavements Office

Experimental Feature Report

+ PEDODE VO	A COMPANIENT LOCE	agrovi vo	La proupurate da mai occido			
1. REPORT NO.	2. GOVERNMENT ACCE	SSION NO.	3. RECIPIENT'S CATALOG NO.			
WA-RD 866.1						
4. TITLE AND SUBTITLE			5. REPORT DATE			
Cationic Very Rapid Setting Polyn	ner Modified Chi	p Seal	May, 2017			
Emulsion						
			6. PERFORMING ORGANIZATI	ON CODE		
	WA 16-01					
7. AUTHOR(S)	I CC C III 1	Cl. 1	8. PERFORMING ORGANIZATI	ON REPORT NO.		
Keith W. Anderson, Mark Russell,	•	r, Cnad				
Simonson, Kevin Littleton, and Jo	e De voi					
. PERFORMING ORGANIZATION NAME AND ADDRESS			10. WORK UNIT NO.			
Washington State Department of T	ransportation					
Materials Laboratory, MS-47365	1		11. CONTRACT OR GRANT NO			
Olympia, WA 98504-7365						
12. SPONSORING AGENCY NAME AND ADDRESS			13. TYPE OF REPORT AND PER	IOD COVERED		
Washington State Department of T	ransportation		Post-Construction	Report		
Transportation Building, MS 4737			1 ost-construction	Кероп		
Olympia, Washington 98504-737			14. SPONSORING AGENCY CODE			
3 1						
Project Manager: Lu Saechao, 360	-705-7260					
	.: :.1 .1 T	I.C. D.	. CTD	г 1 1		
This study was conducted in coope	eration with the C	.S. Departmen	t of Transportation	, Federal		
Highway Administration. 16. ABSTRACT						
A regional chip sealing project installed test sections of very rapid setting emulsions (CVRS-2P) to						
determine if the curing time of the chip seal could be shortened as compared to conventional chip seals using CRS-2P binders. The test sections cured very rapidly allowing initial brooming to be completed in less than 25						
minutes following placement and opening						
is in contrast to control sections of conve	, , , ,			_		
reduced speed curing before final broomi				712 110415 01		
8	8 - 1 - 8 - 1					
17. KEY WORDS		18. DISTRIBUTION STAT	TEMENT			
Chip seal, rapid setting emulsion,	No restrictions. This document is available					
state	to the public through the National					
	Technical Information Service,					
	Springfield, V	,				
19. SECURITY CLASSIF. (of this report)). SECURITY CLASSIF. (of this		21. NO. OF PAGES	22. PRICE		
None	Non	9	49			
None	None		49			

May 2017 iii

DISCLAIMER

The contents of this report reflect the views of the authors, who are responsible for the facts and the accuracy of the data presented herein. The contents do not necessarily reflect the official views or policies of the Washington State Department of Transportation or the Federal Highway Administration. This report does not constitute a standard, specification, or regulation.

May 2017 iv

Experimental Feature Report

TABLE OF CONTENTS

Introduction	l
Background	1
Study Design	2
CVRS-2P Formulas	
CVRS-2P Construction	
Formula #1	5
Inspector's Daily Report Comments	8
Formula 2	
Inspector's Daily Report Comments	
Formula 3	
Inspector's Daily Report Comments	
CRS-2P Construction	
Inspector's Daily Report Comments	22
CRS-2P Construction Summary	
Comparison of CVRS-2P and CRS-2P Processes	
Cost Data	
Discussion of Results	
Future Research	
Appendix A Experimental Feature Work Plan	
Appendix B Bid Tabulation	

LIST OF FIGURES

Figure 1.	Section 4 which included both lanes of US 2 from MP 321.77 to MP 328.60	. 5
Figure 2.	Rutting 1/8 inch at MP 321.80 looking East.	. 5
Figure 3.	Rutting 1/8 inch at MP 321.80 looking East.	. 5
Figure 4.	Rutting 1/8 inch at MP 322.5 looking East.	. 6
Figure 5.	Prior to application of Formula 1 CVRS-P2.	. 7
Figure 6.	Application of the Formula 1 CVRS-2P.	. 7
Figure 7.	Aggregate applied to the emulsion with a chip spreader fed by a dump truck	. 7
Figure 8.	Close-up view of chips prior to rolling	
Figure 9.	Rolling of chips with pneumatic rollers prior to application of choke stone	. 7
Figure 10.	Steel wheel roller used after the application of the choke stone	. 7
Figure 11.	Close-up of the Formula 1 chip seal after rolling	. 8
Figure 12.	Close-up of the Formula 1 chip seal after application of choke stone	. 8
Figure 13.	Finished Formula 1 CVRS-2P chip seal	. 8
	Formula 1 chip seal after 1.3 months (40 days). Some flushing in the wheel paths.	
_	Formula 1 seal after 1.3 months (40 days). A slight hint of flushing in the	
•	wheel paths.	. 9
Figure 16.	Close-up of the surface of the Formula 1 chip seal after 1.3 months (40 days)	. 9
	Hint of flushing in the wheel paths of the Formula 1 seal after 1.3 months	
	(40 days)	. 9
Figure 18.	Tight surface of the Formula 1 chip seal. After 1.3 months (40 days)	
Figure 19.	Flushing in the wheel paths of the Formula 1 chip seal after 1.3 months (40 days).	10
Figure 20.	Section 2 which included both lanes of US 2 from MP 263.44 to MP 271.02	10
Figure 21.	Rutting 5/8 inch at MP 266.00 looking East.	11
Figure 22.	Rutting 5/8 inch at MP 267.00 looking East.	11
Figure 23.	Rutting 5/8 inch at MP 269.00 looking East.	11
Figure 24.	Distributor applying the Formula 2 CVRS-2P in the wheel paths of US 2	12
Figure 25.	Close-up of distributor spraying the Formula 2 CVRS-2P.	12
Figure 26.	Chip spreader and dump truck	12
Figure 27.	Chips prior to rolling.	12
Figure 28.	Chips in wheel paths behind the spreader.	13
Figure 29.	Break line between Formula 1 CVRS-2P and CRS-2P binders. CVRS-2P in the	
	background, CRS-2P in the foreground.	13
Figure 30.	Formula 2 chip seal in the foreground, with conventional chip seal in the	
	background. Note the loss of aggregate at the edges of the wheel paths on the	
	Formula 2 test section.	13
Figure 31.	Formula 2 wheel path chip seal after 1.4 months (43 days). Edges of wheel	
	path chip seals have lost chips	14
Figure 32.	Formula 2 wheel path chip seal after 1.4 months (43 days). Close-up showing	
	missing chips.	14
	Formula 2 wheel path chip seal after 1.4 months (43 days)	
Figure 34.	Formula 2 wheel path chip seal after 1.4 months (43 days).	14

May 2017 vi

Experimental Feature Report

Figure 35.	Side view of Formula 2 wheel path chip seal after 1.4 months (43 days) showing new	0.
-		
Figure 36.	Close-up of the Formula 2 wheel path chip seal showing no problems at 1.4	
Ü	months (43 days).	. 15
Figure 37.	Plan map of Section 7, I-90 with CVRS-2P in the westbound outside lane and	
_	CRS-2P in the eastbound outside lane.	. 15
Figure 38.	Rutting 3/8 – 4/8 inch at MP 218.00 looking WB travel lane	. 16
Figure 39.	Rutting 3/8 – 4/8 inch at MP 217.00 in WB travel lane	. 16
Figure 40.	Rutting 4/8 inch at MP 216.00 in WB travel lane.	. 16
Figure 41.	Rutting 3/8 – 6/8 inch at MP 215.29 in WB travel lane.	. 16
Figure 42.	Rutting $4/8 - 5/8$ inch at MP 215.00 in WB travel lane.	. 16
Figure 43.	Rutting $4/8 - 5/8$ inch at MP 214.50 in the WB travel lane	. 16
Figure 44.	Rutting $3/8 - 5/8$ inch at MP 210.55 in the WB travel lane	. 17
Figure 45.	Rutting $3/8 - 3/8$ inch at MP 208.25 in the WB travel lane	. 17
Figure 46.	Paving train for Formula 3 test section showing distributor, chip spreader, dump	
	truck and pneumatic rollers.	. 18
Figure 47.	Finished Formula 3 wheel path chip seal with choke	. 18
Figure 48.	Close-up of the Formula 3 wheel path chip seal with choke	. 18
Figure 49.	Minor chip loss at the edges of the Formula 3 wheel path chip seal after 1 month	. 19
Figure 50.	Minor chip loss at edges of the wheel paths Formula 3 chip seal after 1 month	. 19
Figure 51.	Choke filling areas between chips. Formula 3 test section after 1 month	. 19
Figure 52.	Loss of chips at the wheel path edges. Formula 3 test section after 1 month	. 19
Figure 53.	Coarse nature of the Formula 3 chip seal after 1 month	. 20
Figure 54.	Minor loss of chips at the edges of the wheel paths on the Formula 3 test section	
	after 1 month.	. 20
Figure 55.	Very minor loss of chips at the edges of the wheel paths on the Formula 3 test	
	section after 1 month.	. 20
Figure 56.	Very minor loss of chips at the edges of the wheel paths on the Formula 3 test	
	section after 1 month.	. 20
	Distributor applying CRS-2P on the I-90 control section.	
	Chip spreader applying aggregate on the I-90 control section.	
	Close-up of chip spreader dropping chips on the CRS-2P	
Figure 60.	Dump truck loading chip spreader with aggregate	. 23
	Chip seal prior to application of the choke	
Figure 62.	Close-ups of chip seal prior to applying the choke.	. 23
Figure 63.	Second chip spreader applying the choke stone.	. 24
Figure 64.	Close-up of the chip spreader for the choke stone.	. 24
_	Choke stone in the chip spreader.	
	Choked chip seal prior to rolling or sweeping	
-	Chip seal prior to final rolling.	
	Pneumatic rollers at work.	
	BST during the rolling operation.	. 25
Figure 70	Choke stone in the chip spreader	25

May 2017 vii

Experimental Feature Report

LIST OF TABLES

Table 1.	HQ Materials Laboratory emulsified asphalt test report.	3
Table 2.	Western States Asphalt certificate of analysis.	3
	Contract 8864, 2016 Eastern Region Chip Seal, sections	
Table 4.	Pre-installation rut measurements	<i>6</i>
Table 5.	Pre-installation rut measurements	11
Table 6.	Pre-installation rut measurements	17
Table 7.	Milepost limits for the test and control sections.	21
Table 8.	HQ Materials Laboratory emulsified asphalt test report data for control sections	
	of CRS-2P.	21
Table 9.	Western States Asphalt certificate of analysis data for control sections	21
Table 10.	Control section construction data.	22
Table 11.	Chip seal construction data for CVRS-2P and CRS-2P sections	26
	Construction costs of the Test Sections	

May 2017 viii

Introduction

The Washington State Department of Transportation's (WSDOT) chip seal process currently requires three separate stages: application of chip seal, sweeping of excess rock and application of a fog coat. The stages are separated by lengthy periods to allow for proper setting and curing of the emulsion to ensure strong embedment and bonding of the chip to the asphalt binder and the binder to the pavement surface. The waiting time for proper setting and curing of the emulsion is a period during which there is a risk of flying chip damage and traffic delays to the traveling public. The challenge is to speed up the construction process and thus mitigate the problems associated with the curing time of the asphalt emulsion.

Background

The increased use of chip seals on WSDOT roadways is the result of shrinking budgets and the need to maintain the state's pavements in an acceptable condition. As a result, the Regions have turned to hot bituminous surface treatments (HBST) on higher traffic roadways to reduce construction time, limit the risk of flying chip damage, and reduce traffic delays. HBST's use a hot applied binder (AC-15P) rather than the emulsified binder used for conventional BST's (CRS-2P). HBST's spray the hot binder on the roadway at about 340°F followed immediately by aggregates coated with 0.5 to 1.0 percent of asphalt. The roadway is ready for traffic after the excess aggregate is broomed off the chip seal. The total time from the oil application to complete finish brooming can be as short as 20 minutes.

The initial HBST was constructed in the North Central Region in 2014 with four additional projects built in 2015. A meeting to discuss all types of chip sealing was held in October of 2015. In attendance were WSDOT construction and materials personnel, contractors, asphalt suppliers, and others interested in the subject. After lengthy discussion of hot seals, the subject of conventional chip seals was initiated. Two of the suppliers of asphalt binders indicated that changes could be made to CRS-2P to shorten the curing time and speed up the process of opening the roadway to traffic. Following the meeting one of the suppliers, Western States Asphalt met with the Eastern Region to discuss the experimental use of different

formulations of CRS-2P on a 2016 chip seal project. This experimental feature is a result of the Eastern Region agreeing to the trial project.

Study Design

The research plan called for constructing of three test sections of very rapid setting emulsion (CVRS-2P) at three locations on a region wide chip seal project. The remaining portion of the locations will be constructed using conventional CRS-2P binder and will serve as control sections for the test sections. Three different binder formulas were to be used on the three test sections. Western States Asphalt Inc. (WSA) located in Spokane, WA would be responsible for developing the CVRS-2P formulas for the project. Data would be collected on pavement and air temperatures, time from the application of the CVRS-2P to brooming and time until open to traffic. These were to be compared to similar records taken from the control sections built using the conventional binder to quantify the benefits of using a more rapid setting binder. Data will also be collected on oil shot rate, rock rate, and the additional cost to the project for using the rapid setting binders. The properties of the binders will be documented with test data from the supplier and the State Materials Laboratory. The performance of the rapid setting binders will be monitored for a period of five years to determine possible negative impacts on their use. The work plan for the experimental feature is included as Appendix A.

CVRS-2P Formulas

As noted previously, WSA developed the three formulas used for the test sections. Their process involved modifications of the basic properties of the emulsions to decrease the set time of the final product. The viscosity or hardness of the binder was increased so that the binder could withstand sweeping within an hour of application. The elastic recovery and percent residue of the emulsions were not changed. The binder had to be fast breaking, but still be stable during storage. The formulation process involved the mating of the binder with the aggregate similar to a mix design for a hot-mix asphalt (HMA). WSA indicated that it was a trial and error process because conventional binder tests cannot predict which combination of aggregate and

binder would result in a quicker set time. The formulas are proprietary, but the supplier revealed some details about the make-up of the three formulas as noted below:

- The same percentage of polymer was used in all three formulas
- Formulas 1 and 2 have the same chemistry, but different oil source.
- Formulas 1 and 3 have different chemical additives.

Tables 1 and 2 list the properties of the three emulsions. The viscosity differences between the two sets of laboratory data are the result of the short set times built into the binders. As a result, the properties change rapidly over time. The WSA values are in the high 200's to middle 300's whereas the Materials Lab results are in the 100's to 200's. Formula 1 was tested three days after sampling, Formula 2 five days and Formula 3 was tested ten days after sampling. Formula 3 could not be tested for viscosity due to the changes that occurred in the binder over the 10-day time span between sampling and testing.

Table 1. HQ Materials Laboratory emulsified asphalt test report.					
Property	Formula 1		Formula 2		Formula 3
Saybolt Viscosity@50°C, SFS	106	117	165	215	-
Particle Charge	Positive	Positive	Positive	Positive	Positive
Residue %	67	67	68	68	67
Oil %	0.3	0.3	0.2	0.2	0.3
Penetration @ 77°F, dmm	88	85	57	57	89
Elastic Recovery @ 25°C, %	75	74	66	62	72

Table 2. Western States Asphalt certificate of analysis.						
Property	Formula 1	Formula 2	Formula 3			
Saybolt Viscosity@50°C, SFS	341	339	284			
Particle Charge	Positive	Positive	Positive			
Residue %	67.5	67.66	66.80			
Oil %	No Data	No Data	No Data			
Penetration @ 77°F, dmm	85	59	83			
Elastic Recovery @ 25°C, %	75	77	83.75			

CVRS-2P Construction

The test sections were constructed on Contract 8864, 2016 Eastern Region Chip Seal. The contract called for nine chip seal applications on six different routes located throughout the region (see Table 3). The CVRS-2P test sections were used on the yellow highlighted locations. Formula 1 was used on Section 4, a full lane chip seal on US 2; Formula 2 was used on Section 2, a wheel path chip seal on US 2; and Formula 3 was used on Section 7, a wheel path chip seal on I-90.

Table 3.	Table 3. Contract 8864, 2016 Eastern Region Chip Seal, sections.						
Section	Route	Description	MP to MP	Chip Seal	Chip Seal Ruts	НМА	
1	US 2	Davenport To Reardan	250.54 to 263.44		X		
2**	US 2	Reardan to Espanola Rd	263.44 to 271.02		X		
3	US 2	Colbert Rd to Westwood Rd	300.75 to 302.35		X		
4*	US 2	SR 211 to South Shore Rd	321.83 to 328.60	X			
5	SR 20	Narcisse Rd to Spruce Canyon Rd	363.61 to 372.99			X	
6	SR 27	Pullman-Albion Rd to Palouse-Albion Rd	2.22 to 8.87	X			
7***	I 90	SR 21 to Ritzville	208.16 to 218.03		X		
8 US 195		Idaho State Line to Colton	0.008 to 8.61	X			
8	US 195	Idaho State Line to Colton-Spur	0.06 to 0.60	X			
9	SR 291	Charles Rd. to Stevens Co Line	9.36 to 11.07		X		

^{*} Formula 1 used from MP 321.77 to 322.71 both directions

Central Washington Asphalt was the contractor for the project. The test sections were paved between August 2 and August 15, 2016. A representative from WSA was on hand at each installation to provide technical assistance. In addition to the change in formulation of the binder, a steel wheel roller was added to the compliment of pneumatic rollers for the full lane chip seal used on the Formula 1 binder for Section 4. The steel wheel roller was added to enhance the embedment of the chips due to the expected quick breaking of the emulsion. The steel wheel roller was not used on the other two test sections because they were wheel path

^{**} Formula 2 used from MP 265.02 to 271.02 both directions

^{***} Formula 3 used from MP 208.16 to 218.03 WB outside lane only


construction of the three test sections follows.

applications to fill ruts and would not be effective due to bridging. A description of the

Formula #1

The Formula 1 test section was installed between Milepost (MP) 321.77 and 322.77 on US 2 between the junction of SR 211 and the South Shore Road in Newport (Figure 1). The additional cost of the Formula 1 emulsion was in \$2,500.

The remainder of the section was paved with hot bituminous surface treatment (HBST) using modified AC-15P binder and, as a result, there is no control section for Formula 1.



Photos and rut measurements of the pavement taken prior to construction are shown in Figures 2-4 and Table 4, respectively. The rut measurements were made using a straight edge and tape measure.



Figure 2. Rutting 1/8 inch at MP 321.80 looking East.



Figure 3. Rutting 1/8 inch at MP 321.80 looking East.



Figure 4. Rutting 1/8 inch at MP 322.5 looking East.

Table 4. Pre-installation rut measurements.					
Westbound		Eastb	ound		
Milepost	LWP (in.)	RWP (in.)	LWP (in.)	RWP (in.)	
321.8	1/8	2/8	1/8	1/8	
322.10	1/8	2/8	1/8	1/8	
322.5	1/8	1/8	1/8	1/8	

The Formula 1 test section was constructed on August 5, 2016. The process of placing the CVRS-2P bituminous surface treatment (BST) was similar to a conventional BST with the binder sprayed onto the pavement surface from a distributor truck followed by a chip spreader dropping coarse aggregate into the binder. Three pneumatic rollers were used to push the aggregate into the binder. This was followed by another chip spreader that dropped a much finer "choke" aggregate onto the surface of the coarse aggregate to fill in the voids between the larger particles. A pneumatic roller and steel wheel roller were used after the choke as the final rolling operation. The final operation was brooming of the excess aggregate off the roadway once the binder has hardened sufficiently. Figures 5-13 depict the construction process for the Formula 1 test section installation.



Figure 5. Prior to application of Formula 1 CVRS-P2.



Figure 7. Aggregate applied to the emulsion with a chip spreader fed by a dump truck.



Figure 9. Rolling of chips with pneumatic rollers prior to application of choke stone.



Figure 6. Application of the Formula 1 CVRS-2P.



Figure 8. Close-up view of chips prior to rolling.




Figure 10. Steel wheel roller used after the application of the choke stone.



Figure 11. Close-up of the Formula 1 chip seal after rolling.



Figure 12. Close-up of the Formula 1 chip seal after application of choke stone.



Figure 13. Finished Formula 1 CVRS-2P chip seal.

Inspector's Daily Report Comments

Paving on the Formula 1 test section began at 8:00 am on August 5, 2016 and was completed at 3:00 pm, for a total of 8 hours for the 1.88 lanes miles of roadway. The initial air temperature and ground temperatures increased from 71°F and 69°F, respectively, to 75°F and 97°F at the end of the construction process. The oil temperature remained at 165°F throughout the installation. The paving train consisted of three pneumatic rollers behind the chip spreader and one behind the choker. A steel wheel roller followed the pneumatic roller used behind the chip spreader placing the choke. The only problems encountered with the installation were the initial use of too much coarse aggregate, which caused excessive loss of rock during the

sweeping operation. The rock rate was decreased from 6.0 lbs/sy to 5.0 lbs/sy, which solved the problem. The inspector noted that when the road surface temperatures reached 115°F the aggregate began to be picked up by the sweeper. A water truck was used to cool the road to solve the picking problem. During the day, the build up of traffic interfered with the sweeping operation and the choke had to be delayed as much as one hour. Figures 14-19 show the condition of the BST 40 days after construction.



Figure 14. Formula 1 chip seal after 1.3 months (40 days). Some flushing in the wheel paths.



Figure 16. Close-up of the surface of the Formula 1 chip seal after 1.3 months (40 days).



Figure 15. Formula 1 seal after 1.3 months (40 days). A slight hint of flushing in the wheel paths.



Figure 17. Hint of flushing in the wheel paths of the Formula 1 seal after 1.3 months (40 days).

May 2017





Figure 18. Tight surface of the Formula 1 chip seal. After 1.3 months (40 days).

Figure 19. Flushing in the wheel paths of the Formula 1 chip seal after 1.3 months (40 days).

Formula 2

Formula 2 was used to install a chip seal in the wheel paths of both lanes of US 2 from MP 265.52 to 271.02 west of Reardan (see Figure 20). The added cost of the test section using Formula 2 was \$3,750.

The remainder of the section was paved using CRS-2P binder and serves as the control section for Formula 2.




Figure 20. Section 2 which included both lanes of US 2 from MP 263.44 to MP 271.02.

Figures 21-23 show the condition of the pavement prior to construction and Table 5 lists the wheel path rutting measurements.



Figure 21. Rutting 5/8 inch at MP 266.00 looking East.



Figure 22. Rutting 5/8 inch at MP 267.00 looking East.



Figure 23. Rutting 5/8 inch at MP 269.00 looking East.

Table 5. Pre-installation rut measurements.					
	Westbound		Eastk	oound	
Milepost	LWP (in.)	RWP (in.)	LWP (in.)	RWP (in.)	
266.00	5/8	5/8	5/8	5/8	
267.00	5/8	5/8	5/8	5/8	
268.00	5/8	5/8	4/8	6/8	
269.00	5/8	5/8	5/8	5/8	

The Formula 2 test section was applied on August 2, 2016. The paving train consisted of a distributor, a chip spreader, three pneumatic rollers, a choke spreader, and a fourth pneumatic roller. The steel wheel roller used for the Formulas 1 test section was not used because it would be ineffective due to bridging over the chip seal in the rutted wheel paths. Figures 23-30 show the construction process for Formula 2.



Figure 24. Distributor applying the Formula 2 CVRS-2P in the wheel paths of US 2.



Figure 25. Close-up of distributor spraying the Formula 2 CVRS-2P.



Figure 26. Chip spreader and dump truck.



Figure 27. Chips prior to rolling.



Figure 28. Chips in wheel paths behind the spreader.



Figure 29. Break line between Formula 1 CVRS-2P and CRS-2P binders. CVRS-2P in the background, CRS-2P in the foreground.



Figure 30. Formula 2 chip seal in the foreground, with conventional chip seal in the background. Note the loss of aggregate at the edges of the wheel paths on the Formula 2 test section.

Inspector's Daily Report Comments

The construction of the Formula 2 test section was similar to Formula 1 except that the steel wheel roller was not used. The paving began at 7:00 am on August 2, 2016 and was completed at 7:15 pm, for a total of 12.25 hours for the 12.36 lane miles. The initial air and ground temperatures increased from 76°F and 79°F, respectively, to 85°F and 123°F at the completion of the section. The oil temperature remained at 165°F throughout the day. Some

problems were encountered due to the dampness of the aggregate, which did not allow the binder to break. The solution was to reduce the application rate of the coarse aggregate and move the choke spreader 200 feet behind the coarse aggregate spreader. The aggregate did not adhere to the binder from MP 265.02 to 265.52 due to pump failure on the distributor. This short section was redone the following day using conventional CRS-2P binder. Figures 31-36 show the condition of the Formula 2 chip seal 43 days after construction.



Figure 31. Formula 2 wheel path chip seal after 1.4 months (43 days). Edges of wheel path chip seals have lost chips.



Figure 33. Formula 2 wheel path chip seal after 1.4 months (43 days).



Figure 32. Formula 2 wheel path chip seal after 1.4 months (43 days). Close-up showing missing chips.



Figure 34. Formula 2 wheel path chip seal after 1.4 months (43 days).



Figure 35. Side view of Formula 2 wheel path chip seal after 1.4 months (43 days) showing no problems.



Figure 36. Close-up of the Formula 2 wheel path chip seal showing no problems at 1.4 months (43 days).

Formula 3

Formula 3 was used in the wheel paths of the westbound outside (travel) lane of I-90 between MP 208.16 and 218.03. The added cost for Formula #3 was \$3,200.

The control section for Formula 3 is CRS-2P chip seal used on the eastbound outside lane of Section 7.




Figure 37. Plan map of Section 7, I-90 with CVRS-2P in the westbound outside lane and CRS-2P in the eastbound outside lane.

The condition of the pavement prior to construction is shown in Figures 38-45 and the rutting measurements are listed in Table 6.



Figure 38. Rutting 3/8 - 4/8 inch at MP 218.00 looking WB travel lane.



Figure 39. Rutting 3/8 - 4/8 inch at MP 217.00 in WB travel lane.



Figure 40. Rutting 4/8 inch at MP 216.00 in WB travel lane.



Figure 41. Rutting 3/8 - 6/8 inch at MP 215.29 in WB travel lane.




Figure 42. Rutting 4/8 - 5/8 inch at MP 215.00 in WB travel lane.



Figure 43. Rutting 4/8 - 5/8 inch at MP 214.50 in the WB travel lane.








Figure 45. Rutting 3/8 - 3/8 inch at MP 208.25 in the WB travel lane.

Table 6. Pre-installation rut measurements.				
	Westbound Outside Lane			
Milepost	LWP (in.)	RWP (in.)		
218.00	4/8	3/8		
217.00	5/8	3/8		
216.00	4/8	4/8		
215.29	6/8	3/8		
215.00	5/8	4/8		
214.50	5/8	4/8		
210.55	5/8	3/8		
208.25	3/8	3/8		

The Formula 3 test section was paved on August 15, 2016. The paving train consisted of a distributor, a chip spreader, three pneumatic rollers, choke spreader and a fourth pneumatic roller. The steel wheel roller was again deleted because of it being a wheel path chip seal. Figures 46-48 show the paving train and views of the finished chip seal.



Figure 46. Paving train for Formula 3 test section showing distributor, chip spreader, dump truck and pneumatic rollers.



Figure 47. Finished Formula 3 wheel path chip seal with choke.



Figure 48. Close-up of the Formula 3 wheel path chip seal with choke.

Inspector's Daily Report Comments

Paving of the Formula 3 test section began at 7:00 AM at MP 208.16 heading east using three rollers behind the chipper and one behind the choker. The initial air and ground temperatures increased from 74 and 81°F respectively, to 93 and 122°F at the completion of the section. The chips were damp but this did not slow the breaking of the emulsion. Sweeping began 45 minutes after the surface was choked. The embedment was measured at 50 percent. At 1:00 PM, at approximately MP 214, the sweeping had moved up to 25 minutes behind the choke spreader. The paving was completed at 3:00 PM at MP 218.03. Final sweeping was completed by 6:00 pm. Figures 49-56 show the condition of chip seal 30 days after construction.



Figure 49. Minor chip loss at the edges of the Formula 3 wheel path chip seal after 1 month.



Figure 50. Minor chip loss at edges of the wheel paths Formula 3 chip seal after 1 month.



Figure 51. Choke filling areas between chips. Formula 3 test section after 1 month.



Figure 52. Loss of chips at the wheel path edges. Formula 3 test section after 1 month.



Figure 53. Coarse nature of the Formula 3 chip seal after 1 month.



Figure 54. Minor loss of chips at the edges of the wheel paths on the Formula 3 test section after 1 month.



Figure 55. Very minor loss of chips at the edges of the wheel paths on the Formula 3 test section after 1 month.



Figure 56. Very minor loss of chips at the edges of the wheel paths on the Formula 3 test section after 1 month.

CRS-2P Construction

Table 7 lists the milepost limits of both the test and control sections. As noted previously, there is no CRS-2P control section for Formula 1.

Table 7. Milepost limits for the test and control sections.				
CVRS-2P Test Section Limits CRS-2P Control Section Limits				
Formula 1 321.77 to 322.71 No Control Section		No Control Section		
Formula 2 263.44 265.02 265.02 to 271		265.02 to 271.02		
Formula 3	208.16 to 218.03 Westbound	208.16 to 218.03 Eastbound		

Tables 8 and 9 list the HQ Materials Laboratory and Western States Asphalt test report data on the CRS-2P emulsion used on the Formula 2 and 3 control sections. The viscosity values ranged from 282 to 288 as compared to the CVRS-2P, which ranged from 284 to 341 for the WSA testing. The other notable difference is in the penetration values, which ranged from 115 to 136 for the CRS-2P oil as compared to the CVRS-2P where it ranged from 59-85. As noted previously, the penetration or hardness of the binder was increased for the CVRS-2P to be able to withstand the early brooming and allow opening to traffic a much early times.

Table 8. HQ Materials Laboratory emulsified asphalt test report data for control sections of CRS-2P.			
Property	Formula 2 Control Section		Formula 3 Control Section
Saybolt Viscosity@50°C, SFS	126	162	174
Particle Charge	Positive	Positive	Positive
Residue %	66	66	65
Oil %	0.7	0.7	0.3
Penetration @ 77°F, dmm	131	136	115
Elastic Recovery @ 25°C, %	76	74	79

Table 9. Western States Asphalt certificate of analysis data for control sections.			
Property	Formula 2 Control Section		Formula 3 Control Section
Saybolt Viscosity@50°C, SFS	282	286	288
Particle Charge	Positive	Positive	Positive
Residue %	66	66	66
Oil %	No Data	No Data	No Data
Penetration @ 77°F, dmm	114	116	113
Elastic Recovery @ 25°C, %	79	79	79

The air and pavement temperatures, oil and rock rate, and time until final brooming and opening to traffic are summarized in Table 10.

Table 10. Control section construction data.			
Property	Control Section for Formula 2	Control Section for Formula 3	
Air Temperature (°F)	58 to 85*	57 – 85*	
Pavement Temperature (°F)	55 - 61	67	
Oil Rate (gal/sy)	0.40 - 0.42	0.40	
Rock Rate (lbs/sy)	25	25	
Time Until Fully Open To Traffic (hrs)	8-12	8-12	

^{*} National Weather Service high and low temperature for the days of paving, air temperatures were not recorded on the IDR's.

Inspector's Daily Report Comments

The paving of the control section for Formula 2 started at 7:00 am on August 1, 2016 and was completed at 7:00 pm, for a total of 12.25 hours to pave the 9.62 miles (0.79 lane miles per hour. Three rollers were used behind the chipper applying rock at 25 lb/sy and one behind the choker, which applied rock at 6.0 lb/sy. The oil was applied at a rate of 0.40 gal/sy. Progress was slowed due to delays caused by the long haul between the job site and the pit site located in Wilbur. Traffic control and speed restrictions were in place all night before final brooming the next day.

The paving of the control section for Formula 3 started at 8:30 am on August 4, 2016 and was completed at 3:00 pm, for a total time of 6.5 hours for the 9.87 miles. Three rollers were used behind the chipper applying rock at 25 lb/sy and one behind the choker, which applied rock at 6.0 lb/sy. The oil was applied at 0.40 gal/sy. Crack sealing preceded the chip sealing by only minutes due to a miscommunication within the Contractor's organization. The sealant was sanded to prevent the possibility that it could bleed through the chip seal. Traffic control and speed restrictions were in place all night before final brooming the next day.

Figures 57-70 show the construction process for the control section for Formula 3 installed on I-90. No photos were available for the construction of the Formula 2 control section.



Figure 57. Distributor applying CRS-2P on the I-90 control section.



Figure 58. Chip spreader applying aggregate on the I-90 control section.



Figure 59. Close-up of chip spreader dropping chips on the CRS-2P.




Figure 60. Dump truck loading chip spreader with aggregate.



Figure 61. Chip seal prior to application of the choke.



Figure 62. Close-ups of chip seal prior to applying the choke.



Figure 63. Second chip spreader applying the choke stone.



Figure 64. Close-up of the chip spreader for the choke stone.



Figure 65. Choke stone in the chip spreader.



Figure 66. Choked chip seal prior to rolling or sweeping.



Figure 67. Chip seal prior to final rolling.



Figure 68. Pneumatic rollers at work.





Figure 69. BST during the rolling operation.

Figure 70. Choke stone in the chip spreader.

CRS-2P Construction Summary

The IDR for the Formula 3 control section states that a 10-mile lane closure was in effect until the morning following the chip sealing with a 45 MPH speed limit on the open lane. The overnight closure was only possible because this is a four lane divided roadway. The restriction for the Formula 2 control section, which is a two-lane roadway, was a speed limit of 35 MPH for 8 to 12 hours after the completion of chip sealing.

Comparison of CVRS-2P and CRS-2P Processes

The comparison between the two processes is shown in Table 11. The time to initial brooming ranged from 25 to 60 minutes for all three of the CVRS-2P formulas (from information provided Kevin Littleton, ER Materials Engineer). Formula #3 was the most rapid curing with the chip seal ready right behind the rollers for sweeping. The conventional CRS-2P chip seal requires between 8 to 12 hours of curing time before traffic can use the roadway at its posted speed limit. The CVRS-2P chip seal process allows traffic in as little as 2.5 to 3.0 hours.

Table 11. Chip seal construction data for CVRS-2P and CRS-2P sections*.				
Property	Formula 1	Formula 2	Formula 3	CRS-2P
Air Temperature (°F)	76 - 85	70 – 78	74 – 93	57-85
Pavement Temperature (°F)	80 – 123	69 – 112	68 – 122	55 - 67
Oil Rate (gal/sy)	0.48	0.34	0.35	0.40 - 0.42
Rock Rate (lbs/sy)	25	25	23 – 25	25
Time Until Brooming (minutes)	30	30 – 60	>25	Next Day
Time Until Fully Open To Traffic (hrs.)	2.5 - 3.0	<3.0	<3.0	8-12

^{*} Information provided by Kevin Littleton, Eastern Region Materials Engineer

Cost Data

The cost of the CVRS-2P calculated from the bid tabulations ranged from \$1.81 to \$2.02 per square yard with an average of \$1.91 per square yard (see table 12). This includes the added cost of the CVRS-2P binder. The cost of the conventional CRS-2P BST was \$1.84 per square yard. All the calculated costs include proportional amounts of the mobilization and traffic control costs. No adjustments were made for the possible reduced duration of traffic control allowed by the CVRS-2P binders. Appendix B contains the bid tabulation for Contract 8864.

The costs calculated indicate about seven cents per square yard higher cost for the CVRS-2P. The cost reported in the study seem to be balanced by the reduction in traffic control costs; however, hard numbers are difficult to produce since the bid tabulations did not break out traffic control costs separately for the CRS-2P and CVRS-2P applications. Additional CVRS-2P projects are needed to better understand the cost comparisons.

Table 12. Construction costs of the test sections.		
Test Section	Cost (S.Y.)	
Formula 1	1.91	
Formula 2	1.81	
Formula 3	2.02	
Average of Rapid Setting Test Section Construction	1.91	
CRS-2P Chip Seals	1.84	

An additional attempt was made to compare costs for the CRS-2P and AC-15P binders used for the two chip seals. Due to the experimental nature and small quantities used for the project, the results were not conclusive. Additional projects and analysis are needed in order to report accurate findings.

Discussion of Results

The increased hardness of the rapid setting CVRS-2P binder allowed initial brooming and opening to traffic of the test section much quicker than the conventional chip seal control sections. The rapid setting emulsion process, however, is not as fast as the HBST process used on this contract. The cost per square yard for the rapid setting emulsion test sections was higher than the conventional chip seal constructed and the HBST sections on the project. Additional projects are needed, however, to verify these cost comparisons.

Future Research

The CVRS-2P and CRS-2P sections will be monitored for a period of five years to determine the long-term performance of the test sections as compared to the controls. Friction measurements and visual inspections will be conducted with photos taken to document the conditions. A final report will be issued at the end of the evaluation period summarizing the performance.

Appendix A

Experimental Feature Work Plan

Washington State
Department of Transportation

WORK PLAN

Use of Cationic Very Rapid Setting Polymer Modified Chipseal Emulsion on WSDOT Chip Seal Projects

Contract 8864 - US Et Al 2016 Eastern Region Chip Seal
June 16, 2016

Prepared by

Chad Simonson
Eastern Region Project Engineer
Washington State Department of Transportation

Jeff Uhlmeyer State Pavement Engineer Washington State Department of Transportation

Introduction

The Washington State Department of Transportation's (WSDOT) chip seal process currently requires three separate stages: application of chip seal, sweeping of excess rock and application of a fog coat. The stages are separated by lengthy periods to allow for proper setting and curing of the emulsion to ensure strong embedment and bonding of the chip to the asphalt residue and pavement surface prior to sweeping any excess chip, fogging the surface and striping before the roadway is returned to full traffic and permanently striped. The waiting time for proper setting and curing of the emulsion is a period during which there is a risk of flying chip damage and traffic delays to the riding public. The challenge to WSDOT is to speed up the chip seal process and reduce the risk of windshield damage and traffic delay resulting from that need to wait the long period for the chip seal emulsion to set and cure enough to allow the sweeping of excess rock from the pavement surface and move to the next stage of the process. Speeding up the process should result in reduced traffic control and damage claim costs.

Plan of Study

Try three separate very rapid setting emulsion formulas

This proposal would switch in very rapid setting emulsion (CVRS-2P) for the conventional (CRS-2P) at various times during the chip seal project. This would occur at three separate times as there are expected to be three separate formulas to evaluate. Western States Asphalt, Spokane, WA will be responsible for developing the CVRS-2P formulas for the project. During each evaluation, the emulsion will replace the current CRS-2P emulsion specified on the project. Recording of pavement and air temperature and humidity will be taken as well as timing the period from application to that point when the seal is deemed strong enough to attempt sweeping of the excess rock from the surface. These will be compared to similar records taken from the conventional seal (CRS-2P) to determine variance and benefit from the current process.

In addition, a steel wheeled roller will be added to the compliment of pneumatic rollers normally required. The pneumatic roller will make three passes and the steel wheel roller one pass. The steel wheel roller is expected to enhance the immediate embedment of the chips as the emulsion is expected to break quickly.

Scope

Section 4 (full roadway width BST application) will use Formula #1 CVRS-2P in lieu of AC-15P Asphalt Liquid. The shot rate will increase from a 0.40 Gal/SY for AC-15P to 0.45 Gal/SY for the Formula #1 CVRS-2P. This will reduce the total quantity of AC-15P by 28 Tons and the quantity of item 16 by 16,562 SY. The change will result in the use of 33 Tons of Formula #1 CVRS-2P and 16,562 SY of 3/8 to #4 Chips.

Section 2 (wheel paths only BST application) will use Formula #2 CVRS-2P in lieu of CRS-2P Asphalt Liquid. The shot rate will be unaffected. This will reduce the total quantity of CRS-2P by 64 Ton and replace it with 64 Ton of Formula #2 CVRS-2P. Item 15, 3/8 to #4 Chips will remain unchanged.

Section 7 (wheel paths only BST application) will use Formula #3 CVRS-2P in lieu of CRS-2P Asphalt Liquid. 64 Tons of CRS-2P will be replaced with 64 Tons of Formula #3 CVRS-2P. The quantity of chips will remain unchanged.

Layout

Section 4 will use the Formula #1 CVRS-2P on US 2 from MP 321.83 to MP 322.77. Section 2 will use Formula #2 CVRS-2P on US 2 from MP 265.02 to MP 271.02. Section 7 will use Formula #3 CVRS-2P on I-90 from MP 208.16 to MP 218.03 Westbound only.

Construction

The CVRS-2P will be applied using conventional distributors at normal application temperatures. Clean damp chips will be applied over the surface immediately behind the distributor and no emulsion surfaces will remain open except for the usual 6-inch overlap that occurs at the meet line of the sealed lanes. The use of a steel wheeled roller in static mode to make one additional pass over the fresh chipseal will be added along with the current fleet of pneumatic rollers.

Staffing

The Region Project office will coordinate and manage all construction aspects. Representatives from HQ and Region Materials Laboratory will also be involved with documenting the construction and performance. In addition, Stephen Van De Bogert from Western States Asphalt will be on-site during the placement.

Jeff Uhlmeyer State PavementEngineer Washington State DOT (360) 709-5485 Uhlmeyj@wsdot.wa.gov

Mark Russell Pavement Design Engineer Washington State DOT (360) 709-5479 russelm@wsdot.wa.gov

Kevin Littleton ER Materials Engineer Washington State DOT (509) 324-6170 LittleK@wsdot.wa.gov

Stephen A. Van De Bogert General Manager Western States Asphalt, LLC 4327 N. Thor St. Spokane, WA 99217 (509) 487-4560 svandebogert@wsasphalt.com

Testing

The CVRS-2P emulsion acceptance will be based on pre certification of the material. A test report will be provided prior to application of the emulsion. Pavement performance will be monitored by the following methods:

• Friction testing will be conducted after construction and then annually.

• The performance of the three test sections will be evaluated visually and with appropriate photographs.

Reporting

A "Post-Construction" report will be written following completion of the project. This report will include construction details of the test sections, construction test results, and other details concerning the overall process. A final report documenting the performance of the test sections will be issued at the end of the five year evaluation period.

Cost Estimate

CONSTRUCTION COSTS

Section 4 Oil:

Section 4 savings: 28 Ton of AC-15P @ \$475.00 = -\$13,300.00

Section 4 Additional Cost: 33 Ton of CVRS-2P @ \$450.00 = \$14,850.00

Section 4 Net Oil Change: +\$1,550.00

Section 4 Chips:

Chips are the same price per SY.

Section 2 Oil:

Section 2 Savings: 64 Tons of CRS-2P @ \$375.00 per Ton = -\$24,000.00

Section 2 Additional Cost: 64 Tons of CVRS-2P @ \$450.00 per Ton = \$28,800.00

Section 4 Net Oil Change: +\$4,800.00

Section 7 Oil:

Section 7 Savings: 64 Tons of CRS-2P @ \$375.00 per Ton = -\$24,000.00

Section 7 Additional Cost: 64 Tons of CVRS-2P @ \$450.00 per Ton = \$28,800.00

Section 7 Net Oil Change: +4,800.00

TESTING COSTS

There will be no added testing costs for this proposal.

REPORT WRITING COSTS

Post-Construction Report -20 hours = \$2,600

Final Report -20 hours = \$2,600

Total Additional Cost: \$16,350

Schedule

Construction Date –July/August 2016

Date	Condition Survey (Annual)	End of Construction Report	Friction Testing	Final Report
Fall 2016	X	X	X	
Fall 2017	X		X	
Fall 2018	X		X	
Fall 2019	X		X	
Fall 2020	X		X	
Fall 2021	X		X	
Spring 2022				X

Appendix B

Bid Tabulation

DOT_R	GGB01			N STATE DEPARTMENT (* * BID CHECK REPO		ATION		DATE: TIME:	02/10/2016 13:53
PS&E	JOB NO:16Z003	REVISION NO :					ві	DS OPENED ON : Mar	30 2016
CONTR	ACT NO:008864	REGION NO : 6						AWARDED ON : Apr	4 2016
VERSI	ON NO : 4	WORK ORDER# : XL4753	3						
HWY	: SR 002,020,02	7,090,195,291		LOW BIDD	ER	2ND BIDI	DER	3RD BIDI	DER
PROJE	2016 EASTERN 1 CHIP SEAL 16Z003 CT : STPF-9999(689)			13184 E WHEELER RD 98837-9118	88370142	GRANITE CONSTRUCT 80 POND ROAD YAKIMA WA 9890 CONTRACTOR NUMBER	19354		3-2372 5010449
COUNT	Y(S) : ADAMS, LINCULN	, PEND ORBILLE, SPOKANE							
ITEM NO.	ITEM DESCRIPTION EST. QUANTITY	UNIT MEAS	ENGR'S. EST. PRICE PER UNIT/ TOTAL AMOUNT	PRICE PER UNIT/ TOTAL AMOUNT	% DIFF./	PRICE PER UNIT/ TOTAL AMOUNT	% DIFF./ AMT.DIFF.	PRICE PER UNIT/ TOTAL AMOUNT	% DIFF./ AMT.DIFF.
1	PREPARATION MOBILIZATION	L.S.			-16.92%		-8.23 %		-13.09%
		2.5.	391,200.00	325,000.00	-66,200.00	358,999.99	-32,200.01	340,000.00	-51,200.00
2	CLEARING AND GRUBBIN	G - SITE QS-W-298	,	,	,	,	,	,	,
	0.7700	ACRE	1,000.0000	6,000.0000	500.00%	0.0000	-100.00%	0.0000	-100.00%
			770.00	4,620.00	3,850.00	0.00	-770.00	0.00	-770.00
3	STRIPPING INCL. HAUL	- SITE QS-W-298							
	6245.0000	C.Y.	0.8500	1.8500	117.65%	0.0000	-100.00%	0.0000	-100.00%
			5,308.25	11,553.25	6,245.00	0.00	-5,308.25	0.00	-5,308.25
4	REMOVING STOP LINE								
	7.0000	EACH	100.0000	250.0000	150.00%	135.0000	35.00%	125.0000	25.00%
_			700.00	1,750.00	1,050.00	945.00	245.00	875.00	175.00
5	REMOVING RECESSED PA 13.0400	NEMENT MARKER HUND	250.0000	325.0000	30.00%	225 222	30.00%	325.0000	30.00%
	13.0400	HUND	3,260.00	4,238.00	978.00	325.0000 4,238.00	978.00	4,238.00	978.00
	an in two								
6	GRADING PAVEMENT REPAIR EXCA	VATION INCL. HALT							
	728.0000	S.Y.	10.0000	18.0000	80.00%	7.7500	-22.50%	12.0000	20.00%
	728.0000	0.1.	7,280.00	13,104.00	5.824.00	5.642.00	-1.638.00	8.736.00	1.456.00
			7,280.00	13,104.00	3,024.00	3,042.00	-1,030.00	0,736.00	1,430.00

May 2017

7	STRUCTURE MODIFY BRIDGE DRAIN								
	4.0000	EACH	550.0000	950.0000	72.73%	950.0000	72.73 %	950.0000	72.73%
			2,200.00	3,800.00	1,600.00	3,800.00	1,600.00	3,800.00	1,600.00
8	LIQUID ASPHALT EMULSIFIED ASPHALT CRS-2P								
	847.0000	TON	450.0000	375.0000	-16.67%	420.0000	-6.67 %	300.0000	-33.33%
			381,150.00	317,625.00	-63,525.00	355,740.00	-25,410.00	254,100.00	-127,050.00

May 2017

DOT_I	RGGB01			N STATE DEPARTMENT (* * BID CHECK REPO		TION		DATE: TIME:	02/10/2016 13:53
		REVISION NO : REGION NO : 6					ВІ	DS OPENED ON : Mar AWARDED ON : Apr	
HWY	: SR 002,020,027,	WORK ORDER# : XL475 090,195,291	3	LOW BIDD!	3R	2ND BIDI)ER	3RD BIDI	DER
PROJE	2016 EASTERN RE CHIP SEAL 16Z003 ECT : STPF-9999(689)	GION PEND ORBILLE, SPOKANE	;,STEVENS,WHITMAN	CENTRAL WASHINGTON 13184 E WHEELER RD 98837-9118 MOSES LAKE WA 9 CONTRACTOR NUMBER	88370142	GRANITE CONSTRUCT: 80 POND ROAD YAKIMA WA 9890 CONTRACTOR NUMBER	19354	POE ASPHALT PAVIN 302 15TH ST CLARKSTON WA 9940 LEWISTON ID 83 CONTRACTOR NUMBER	3-2372 5010449
ITEM NO.	ITEM DESCRIPTION EST. QUANTITY	UNIT MEAS	ENGR'S. EST. PRICE PER UNIT/ TOTAL AMOUNT	PRICE PER UNIT/ TOTAL AMOUNT	% DIFF./ AMT.DIFF.	PRICE PER UNIT/ TOTAL AMOUNT	% DIFF./ AMT.DIFF.	PRICE PER UNIT/ TOTAL AMOUNT	% DIFF./ AMT.DIFF.
	LIQUID ASPHALT								
9	CRS-2P COST PRICE ADJ	USTMENT							
		CALC			0.00%		0.00%		0.00%
			21,050.00	21,050.00		21,050.00		21,050.00	
10	MODIFIED ASPHALT CEMEN								
	227.0000	TON	550.0000	475.0000	-13.64%	510.0000	-7.27 %	390.0000	-29.09%
	10 45D 000M DDT0D 1D T	namen m	124,850.00	107,825.00	-17,025.00	115,770.00	-9,080.00	88,530.00	-36,320.00
11	AC-15P COST PRICE ADJ	CALC			0.00%		0.00%		0.00%
l		CALC	5,641.00	5,641.00	0.00%	5,641.00	0.00 9	5,641.00	0.00%
12	EMULSIFIED ASPHALT CS	S-1	5,041.00	0,011.00		0,011.00		0,011.00	
	39.6000	TON	450.0000	500.0000	11.11%	435.0000	-3.33%	340.0000	-24.44%
			17,820.00	19,800.00	1,980.00	17,226.00	-594.00	13,464.00	-4,356.00
13	ASPHALT FOR FOG SEAL								
	77.1000	TON	450.0000	500.0000	11.11%	490.0000	8.89%	390.0000	-13.33%
			34,695.00	38,550.00	3,855.00	37,779.00	3,084.00	30,069.00	-4,626.00
14	ASPHALT FOR FOG SEAL (NT						
		CALC	1,915.00	1,915.00	0.00%	1,915.00	0.00%	1,915.00	0.00%

May 2017

	BITUMINOUS SURFACE TREA	ATMENT							
15	FURNISHING AND PLACING	CRUSHED SCREENI	NG 3/8 TO NO. 4						
	419950.0000	S.Y.	0.7000	0.6500	-7.14%	0.5000	-28.57 %	1.0000	42.86%
			293,965.00	272,967.50	-20,997.50	209,975.00	-83,990.00	419,950.00	125,985.00
16	FURN AND PLACING PRECOR	AT CRUSHED SCREE	NING 3/8 TO NO. 8						
	135677.0000	S.Y.	1.0000	0.6500	-35.00%	0.6500	-35.00%	0.9300	-7.00%
			135,677.00	88,190.05	-47,486.95	88,190.05	-47,486.95	126,179.61	-9,497.39
17	FURNISHING AND PLACING	CRUSHED SCREENI	NG NO. 4 TO 0						
	555627.0000	S.Y.	0.1500	0.1000	-33.33%	0.1800	20.00%	0.2500	66.67 %
			83,344.05	55,562.70	-27,781.35	100,012.86	16,668.81	138,906.75	55,562.70
18	BITUMINOUS SURFACE TREA	ATMENT FOR ROAD	APPROACH						
	6.0000	EACH	200.0000	150.0000	-25.00%	200.0000	0.00%	250.0000	25.00%
			1,200.00	900.00	-300.00	1,200.00	0.00	1,500.00	300.00

DOT_RGGB0:	1			N STATE DEPARTMENT (ATION			02/10/2016
			•	* * BID CHECK REPO	RT * * *			TIME:	13:53
PS&E JOB 1	NO:16Z003	REVISION NO :					BI	DS OPENED ON : Mar	30 2016
CONTRACT 1	NO:008864	REGION NO : 6						AWARDED ON : Apr	4 2016
VERSION NO	0:4	WORK ORDER# : XL4753		LOW BIDD	2D	2ND BIDI	1RR	3RD BID	משר
HWY	: SR 002,020,027	,090,195,291		DOM BIDD.	310	ZND BIDI	JEK	SIND BID.	DER
TITLE	:US 2 ET AL 2016 EASTERN R CHIP SEAL	EGION		CENTRAL WASHINGTON 13184 E WHEELER RD		GRANITE CONSTRUCT 80 POND ROAD	ION COMPANY	POE ASPHALT PAVIN 302 15TH ST	G, INC.
	16Z003			98837-9118				CLARKSTON WA 9940	3-2372
PROJECT	: STPF-9999 (689)				88370142	YAKIMA WA 9890			5010449
COUNTY (S)	: ADAMS, LINCOLN,	PEND ORBILLE, SPOKANE, S	STEVENS, WHITMAN	CONTRACTOR NUMBER	: 142600	CONTRACTOR NUMBER	: 100102	CONTRACTOR NUMBER	: 661800
			ENGR'S. EST.						
ITEM	ITEM DESCRIPTION	UNIT	PRICE PER UNIT/	PRICE PER UNIT/	% DIFF./	PRICE PER UNIT/	% DIFF./	PRICE PER UNIT/	% DIFF./
NO.	EST. QUANTITY	MEAS	TOTAL AMOUNT	TOTAL AMOUNT	AMT.DIFF.	TOTAL AMOUNT	AMT.DIFF.	TOTAL AMOUNT	AMT.DIFF.
	37.0000	HR	200.0000 7,400.00	150.0000 5,550.00	-25.00% -1,850.00		-2,590.00	6,845.00	-7.50° -555.00
HOT	MIX ASPHALT								
20 CRA	CK SEALING - RUBBE	BRIZED SEALANT							
	99.0400	MI.	1,600.0000	1,550.0000	-3.13%	1,525.0000	-4.69 %	1,500.0000	-6.25%
			158,464.00	153,512.00	-4,952.00	151,036.00	-7,428.00	148,560.00	-9,904.00
21 CRA	CK SEALING - SAND	SLURRY							
	39.3000	MI.	1,350.0000	1,100.0000	-18.52%	990.0000	-26.67 %	1,000.0000	-25.93 %
			53,055.00	43,230.00	-9,825.00	38,907.00	-14,148.00	39,300.00	-13,755.00
22 JOII	NT ADHESIVE FOR B	TUMINOUS PAVEMENT							
	49530.0000	L.F.	0.5000	0.4800	-4.00%		-10.00%	0.5000	0.00 9
			24,765.00	23,774.40	-990.60	22,288.50	-2,476.50	24,765.00	0.00
23 PLAI	NING BITUMINOUS PA								
	137600.0000	S.Y.	1.7000		-11.76%		-2.94%	4.2500	150.00
			233,920.00	206,400.00	-27,520.00	227,040.00	-6,880.00	584,800.00	350,880.00
24 HMA		AIR CL. 3/8 IN. PG 64		050 0000		105 0000	22 22 5	170 0000	***
	72.0000	TON	150.0000		66.67%		23.33 %	170.0000	13.33
as ma	CL. 1/2 IN. PG 64	20	10,800.00	18,000.00	7,200.00	13,320.00	2,520.00	12,240.00	1,440.00
25 HMA	21430.0000	1 -28 TON	60.0000	62.0000	3.33%	68.0000	13.33%	58.0000	-3.33
	21430.0000	TUN	1,285,800.00		42,860.00		171,440.00	1,242,940.00	-42,860.00
			1,265,600.00	1,320,000.00	42,000.00	1,457,240.00	1/1,440.00	1,242,340.00	-42,00U.U

26	JOB MIX COMPLIANCE PRICE ADJUSTMENT							-
	CALC			0.00%		0.00%		0.00%
		38,570.00	38,570.00		38,570.00		38,570.00	
27	COMPACTION PRICE ADJUSTMENT							
	CALC			0.00%		0.00%		0.00%
		25,720.00	25,720.00		25,720.00		25,720.00	
28	ASPHALT COST PRICE ADJUSTMENT							
	CALC			0.00%		0.00%		0.00%
		16,780.00	16,780.00		16,780.00		16,780.00	

DOT_I	RGGB01			N STATE DEPARTMENT (TION			02/10/2016
			*	* * BID CHECK REPO	RT * * *			TIME:	13:53
PS&E	JOB NO:16Z003	REVISION NO :					BI	DS OPENED ON : Mar	30 2016
CONTR	ACT NO: 008864	REGION NO : 6						AWARDED ON : Apr	4 2016
VERSI	ON NO : 4	WORK ORDER# : XL47	53	LOW BIDD	PD	2ND BIDD	RR	3RD BID	ner
HWY	: SR 002,020,027	,090,195,291		LOW BIDD.	SK	ZND BIDL	120	3KD BID	721
TITLE	US 2 ET AL 2016 EASTERN R	RCTON				GRANITE CONSTRUCT	ION COMPANY	POE ASPHALT PAVIN	G, INC.
	CHIP SEAL	BGION		13184 E WHEELER RD		80 POND ROAD		302 15TH ST	
	162003			98837-9118				CLARKSTON WA 9940	
PROJE				MOSES LAKE WA 9 CONTRACTOR NUMBER	88370142 : 142600	YAKIMA WA 9890: CONTRACTOR NUMBER		LEWISTON ID 83 CONTRACTOR NUMBER	5010449 : 661800
COUNT	Y(S) : ADAMS, LINCOLN,	PEND OREILLE, SPOKAL	NE, STEVENS, WHITMAN	CUNTRACTOR NUMBER	142600	CONTRACTOR NUMBER	. 100102	CONTRACTOR NUMBER	. 661800
			ENGR'S. EST.						
NO.	ITEM DESCRIPTION EST. QUANTITY	UNIT MEAS	PRICE PER UNIT/ TOTAL AMOUNT	PRICE PER UNIT/ TOTAL AMOUNT	% DIFF./ AMT.DIFF.	PRICE PER UNIT/ TOTAL AMOUNT	% DIFF./ AMT.DIFF.	PRICE PER UNIT/ TOTAL AMOUNT	% DIFF./ AMT.DIFF.
	HOT MIX ASPHALT								
29		NT SEAL							
	52.0000	L.F.	25.0000	50.0000	100.00%	50.0000	100.00%	30.0000	20.00%
			1,300.00	2,600.00	1,300.00	2,600.00	1,300.00	1,560.00	260.00
30	CYCLIC DENSITY PRICE	ADJUSTMENT							
		CALC			0.00%		0.00%		0.00%
			-1.00	-1.00		-1.00		-1.00	
31	ASPHALT BINDER REVISI	ON							
		CALC			0.00%		0.00%		0.00%
			-1.00	-1.00		-1.00		-1.00	
	SMOOTHNESS COMPLIANCE	AD.TIISTMENT							
32									
32		CALC			0.00%		0.00%		0.00%

33 ESC LEAD								
29.5000	DAY	50.0000	50.0000	0.00%	50.0000	0.00%	600.0000	1,100.00
		1,475.00	1,475.00	0.00	1,475.00	0.00	17,700.00	16,225.0
34 SILT FENCE								
1325.0000	L.F.	3.0000	4.7500	58.33%	0.0000	-100.00%	0.0000	-100.00
		3,975.00	6,293.75	2,318.75	0.00	-3,975.00	0.00	-3,975.0
55 EROSION/WATER POLLUTION	ON CONTROL							
	EST.			0.00%		0.00%		0.00
		3,100.00	3,100.00		3,100.00		3,100.00	
66 TACKIFIER								
2.0000	ACRE	500.0000	1,500.0000	200.00%	0.0000	-100.00%	0.0000	-100.00
		1,000.00	3,000.00	2,000.00	0.00	-1,000.00	0.00	-1,000.
37 SEEDING, FERTILIZING,	AND MULCHING - SITE	QS-W-298						
2.0000	ACRE	2,000.0000	2,000.0000	0.00%	0.0000	-100.00%	0.0000	-100.00
		4,000.00	4,000.00	0.00	0.00	-4,000.00	0.00	-4,000.

DOT_RGGB01				N STATE DEPARTMENT (* * BID CHECK REPO		ATION			02/10/2016
			•	BID CHECK KEPO	KI ~ ~ ~			TIME:	13:53
PS&E JOB N	O:16Z003	REVISION NO :					BI	DS OPENED ON : Mar	30 2016
CONTRACT N	O:008864	REGION NO : 6						AWARDED ON : Apr	4 2016
ERSION NO		WORK ORDER# : XL4753		LOW BIDD	RR	2ND BIDI	NRR	3RD BID	ner
IWY	: SR 002,020,027	,090,195,291		20" 2122		ZIID DIDI		010 010	-
TITLE	: US 2 ET AL 2016 EASTERN R	PCTON		CENTRAL WASHINGTON	•		ION COMPANY	POE ASPHALT PAVIN	G, INC.
	CHIP SEAL	SGION		13184 E WHEELER RD		80 POND ROAD		302 15TH ST	
	16Z003			98837-9118		101T10 III 0000		CLARKSTON WA 9940	
PROJECT	: STPF-9999 (689)			MOSES LAKE WA 9 CONTRACTOR NUMBER	88370142	YAKIMA WA 9890 CONTRACTOR NUMBER		LEWISTON ID 83 CONTRACTOR NUMBER	5010449 : 66180
COUNTY (S)	: ADAMS,LINCOLN,	PEND ORBILLE, SPOKANE, S	STEVENS, WHITMAN	CONTRACTOR NOMBER	. 142600	CONTRACTOR NOMBER	. 100102	CONTRACTOR NUMBER	. 66180
			ENGR'S. EST.						
TEM	ITEM DESCRIPTION	UNIT	PRICE PER UNIT/	PRICE PER UNIT/	% DIFF./	PRICE PER UNIT/	% DIFF./	PRICE PER UNIT/	% DIFF./
NO.	EST. QUANTITY	MEAS	TOTAL AMOUNT	TOTAL AMOUNT	AMT.DIFF.	TOTAL AMOUNT	AMT.DIFF.	TOTAL AMOUNT	AMT.DIFF.
	1500.0000	L.F.	3.0000 4,500.00	3.5000 5,250.00	16.67% 750.00	0.000	-100.00 % -4,500.00	0.000	-100.00 -4,500.0
TRAF	FIC								
39 TRAN	SPORTABLE ATTENUA	TOR							
	1.0000	EACH	2,500.0000	4,500.0000	80.00%	4,500.0000	80.00%	4,300.0000	72.00
			2,500.00	4,500.00	2,000.00	4,500.00	2,000.00	4,300.00	1,800.0
40 OPER				-,				-,	2,000.0
		TABLE ATTENUATOR	•	•					
	93.5000	TABLE ATTENUATOR HR	60.0000	68.0000	13.33%	66.0000	10.00%	65.0000	•
	93.5000	HR	60.0000 5,610.00	•	13.33% 748.00	66.0000 6,171.00	10.00 % 561.00		8.33
41 REPA		HR ATTENUATOR		68.0000	748.00	6,171.00	561.00	65.0000	8.33 467.5
41 REPA	93.5000	HR	5,610.00	68.0000 6,358.00		6,171.00		65.0000 6,077.50	8.33
	93.5000	HR ATTENUATOR		68.0000	748.00	6,171.00	561.00	65.0000	8.33 467.5
	93.5000 LIR TRANSPORTABLE CIBLE GUIDE POST	HR ATTENUATOR EST.	5,610.00 4,800.00	68.0000 6,358.00 4,800.00	748.00 0.00%	6,171.00 4,800.00	561.00 0.00%	65.0000 6,077.50 4,800.00	8.33 467.5 0.00
	93.5000	HR ATTENUATOR	5,610.00 4,800.00 25.0000	68.0000 6,358.00 4,800.00 37.0000	748.00 0.00%	6,171.00 4,800.00 40.0000	561.00 0.00%	65.0000 6,077.50 4,800.00 37.0000	8.33 467.5 0.00
42 FLEX	93.5000 LIR TRANSPORTABLE TIBLE GUIDE POST 635.0000	HR ATTENUATOR EST.	5,610.00 4,800.00	68.0000 6,358.00 4,800.00	748.00 0.00%	6,171.00 4,800.00	561.00 0.00%	65.0000 6,077.50 4,800.00	8.33 467.5 0.00
42 FLEX	93.5000 LIR TRANSPORTABLE LIBLE GUIDE POST 635.0000 LITED STOP LINE	HR ATTENUATOR EST. EACH	5,610.00 4,800.00 25.0000 15,875.00	68.0000 6,358.00 4,800.00 37.0000 23,495.00	748.00 0.00% 48.00% 7,620.00	4,800.00 40.0000 25,400.00	561.00 0.00% 60.00% 9,525.00	65.0000 6,077.50 4,800.00 37.0000 23,495.00	8.33 467.5 0.00 48.00 7,620.0
42 FLEX	93.5000 LIR TRANSPORTABLE TIBLE GUIDE POST 635.0000	HR ATTENUATOR EST.	5,610.00 4,800.00 25.0000 15,875.00 5.0000	68.0000 6,358.00 4,800.00 37.0000 23,495.00	748.00 0.00% 48.00% 7,620.00	4,800.00 40.0000 25,400.00 4.5000	561.00 0.00% 60.00% 9,525.00	65.0000 6,077.50 4,800.00 37.0000 23,495.00	8.33 467.5 0.00 48.00 7,620.0
42 FLEX	93.5000 LIR TRANSPORTABLE LIBLE GUIDE POST 635.0000 LITED STOP LINE	HR ATTENUATOR EST. EACH L.F.	5,610.00 4,800.00 25.0000 15,875.00	68.0000 6,358.00 4,800.00 37.0000 23,495.00	748.00 0.00% 48.00% 7,620.00	4,800.00 40.0000 25,400.00	561.00 0.00% 60.00% 9,525.00	65.0000 6,077.50 4,800.00 37.0000 23,495.00	8.33 467.5 0.00 48.00 7,620.0
42 FLEX	93.5000 LIR TRANSPORTABLE LIBLE GUIDE POST 635.0000 LITED STOP LINE 129.0000	HR ATTENUATOR EST. EACH L.F.	5,610.00 4,800.00 25.0000 15,875.00 5.0000	68.0000 6,358.00 4,800.00 37.0000 23,495.00	748.00 0.00% 48.00% 7,620.00	4,800.00 40.0000 25,400.00 4.5000 580.50	561.00 0.00% 60.00% 9,525.00	65.0000 6,077.50 4,800.00 37.0000 23,495.00	8.33 467.5

AS TRM	OPORARY FLEXIBLE RAISE	DAVIENENT MADVED		•	•				
45 1164									
	127350.0000	L.F.	0.1500	0.1400	-6.67%	0.1400	-6.67 %	0.1400	-6.67 [%]
			19,102.50	17,829.00	-1,273.50	17,829.00	-1,273.50	17,829.00	-1,273.50
46 TEM	IPORARY PAVEMENT MARKI	ING-SHORT DURATION							
	101370.0000	L.F.	0.1500	0.1300	-13.33%	0.1300	-13.33%	0.1200	-20.00%
			15,205.50	13,178.10	-2,027.40	13,178.10	-2,027.40	12,164.40	-3,041.10
47 SEQ	QUENTIAL ARROW SIGN								
	116.0000	HR	5.0000	9.2500	85.00%	10.0000	100.00%	8.7500	75.00%
			580.00	1,073.00	493.00	1,160.00	580.00	1,015.00	435.00

DOT_RG	GGB01			STATE DEPARTMENT (* * BID CHECK REPO		TION		DATE: TIME:	02/10/2016 13:53
PS&E J	TOB NO:16Z003	REVISION NO :					ві	DS OPENED ON : Mar	30 2016
CONTRA	ACT NO:008864	REGION NO : 6						AWARDED ON : Apr	4 2016
VERSIO HWY	ON NO : 4 : SR 002,020,027	WORK ORDER# : XL4753		LOW BIDD!	ER	2ND BIDD	DER	3RD BIDI	DER
TITLE PROJEC	: US 2 ET AL 2016 EASTERN F CHIP SEAL 16Z003 T : STPF-9999(689)		,STEVENS,WHITMAN	CENTRAL WASHINGTON 13184 E WHEELER RD 98837-9118 MOSES LAKE WA 9 CONTRACTOR NUMBER	88370142	GRANITE CONSTRUCT: 80 POND ROAD YAKIMA WA 9890: CONTRACTOR NUMBER	19354		3-2372 5010449
			ENGR'S. EST.						
ITEM NO.	ITEM DESCRIPTION EST. QUANTITY	UNIT MEAS	PRICE PER UNIT/ TOTAL AMOUNT	PRICE PER UNIT/ TOTAL AMOUNT	% DIFF./ AMT.DIFF.	PRICE PER UNIT/ TOTAL AMOUNT	% DIFF./ AMT.DIFF.	PRICE PER UNIT/ TOTAL AMOUNT	% DIFF./ AMT.DIFF.
48	PORTABLE CHANGEABLE 1 637.0000	HR	5.0000 3,185.00	8.5000 5,414.50	70.00% 2,229.50	8.0000 5,096.00	60.00% 1,911.00	8.0000 5,096.00	60.00 % 1,911.00
			3,185.00	5,414.50	2,229.50	5,096.00	1,911.00	5,096.00	1,911.00
49	OTHER TEMPORARY TRAF								
		L.S.			33.33%		415.56%		19.33 %
			22,500.00	30,000.00	7,500.00	116,000.00	93,500.00	26,850.00	4,350.00
50	FLAGGERS								_
	1255.0000	HR	51.0000	55.0000	7.84%	51.0000	0.00%	51.0000	0.00%
			64,005.00	69,025.00	5,020.00	64,005.00	0.00	64,005.00	0.00
51	OTHER TRAFFIC CONTROL								
	1134.0000	HR	59.0000	63.0000	6.78%	62.0000	5.08%	60.0000	1.69%
E0.	TRAFFIC CONTROL SUPE	NAT COD	66,906.00	71,442.00	4,536.00	70,308.00	3,402.00	68,040.00	1,134.00
52	457.0000	HR	51.0000	56.0000	9.80%	55.0000	7.84%	53.0000	3.92 %
	457.0000	nk.	23,307.00	25,592.00	2,285.00	25,135.00	1,828.00	24,221.00	914.00
53	CONSTRUCTION SIGNS C	Age A	25,507.00	25,552.00	2,203.00	25,155.00	1,020.00	24,221.00	314.00
55	7088.0000	S.F.	9.0000	9.5000	5.56%	10.0000	11.11%	9.0000	0.00%
	7000.0000	S.E.	63,792.00	67,336.00	3.544.00	70,880.00	7,088.00	63,792.00	0.00
			03,732.00	07,330.00	3,344.00	70,000.00	7,000.00	03,132.00	0.00
54	DORTARIE SPERN DETRO	ייים אייים ארום אוייים אוייים אוייים	•						
54	PORTABLE SPEED DETECT	PION/DISPLAY TRAILER	5,000.0000	1,600.0000	-68.00%	1,600.0000	-68.00%	1,500.0000	-70.00%

	OTHER ITEMS							
55	REIMBURSEMENT FOR THIRD PARTY DAMAGE							
	EST.			0.00%		0.00%		0.00%
		5.00	5.00		5.00		5.00	
56	MINOR CHANGE							
	CALC			0.00%		0.00%		0.00%
		-1.00	-1.00		-1.00		-1.00	
57	EXCESS MATERIAL REIMBURSEMENT							
	CALC			0.00%		0.00%		0.00%
		1.00	1.00		1.00		1.00	

	GGB01			STATE DEPARTMENT (* * BID CHECK REPO		TION		DATE: TIME:	02/10/2016 13:53	
PS&E	JOB NO:16Z003	REVISION NO :					ВІ	DS OPENED ON : Mar	30 2016	
	ACT NO:008864	REGION NO : 6						AWARDED ON : Apr	4 2016	
	ON NO :4	WORK ORDER# : XL47	53	LOW BIDD	ZD	2ND BIDD	PD	3RD BIDI	משר	
HWY : SR 002,020,027		,090,195,291						SIG BIBBER		
TITLE	:US 2 ET AL 2016 EASTERN REGION CHIP SEAL			CENTRAL WASHINGTON ASPHALT, II GRANITE CONSTRUCTION COMPANY 13184 E WHEELER RD 80 POND ROAD 98837-9118			ION COMPANY	POE ASPHALT PAVING, INC. 302 15TH ST CLARKSTON WA 99403-2372		
16Z003 PROJECT - STPF-9999 (689)				MOSES LAKE WA 9	88370142	YAKIMA WA 9890:	19354	LEWISTON ID 83	5010449	
PROJECT : STPF-9999(689) COUNTY(S) : ADAMS, LINCOLN, PEND ORBILLE, SPOKANE, STE			NR STRVENS WHITMAN	CONTRACTOR NUMBER	: 142600	CONTRACTOR NUMBER	: 100102	CONTRACTOR NUMBER	: 661800	
	1 (0)	The ordina, or ordi	ENGR'S. EST.							
ITEM NO.	ITEM DESCRIPTION EST. QUANTITY	UNIT MEAS	PRICE PER UNIT/ TOTAL AMOUNT	PRICE PER UNIT/ TOTAL AMOUNT	% DIFF./ AMT.DIFF.	PRICE PER UNIT/ TOTAL AMOUNT	% DIFF./ AMT.DIFF.	PRICE PER UNIT/ TOTAL AMOUNT	% DIFF./ AMT.DIFF.	
58	OTHER ITEMS AGGREGATE COMPLIANCE	DRICE ADJUSTMENT								
					0.00%		0.00%		0.00%	
		CALC	-1.00	-1.00	0.00%	-1.00	0.00%	-1.00	0.00%	
	SPCC PLAN		-1.00	-1.00	0.00%	-1.00	0.00%	-1.00	0.00%	
	SPCC PLAN		-1.00	-1.00	0.00%	-1.00	0.00%	-1.00		
	SPCC PLAN	CALC	-1.00 1,000.00	-1.00 1,000.00		-1.00 500.00		-1.00 750.00	-25.00%	
59	SPCC PLAN DUST PALLIATIVE	CALC			0.00%		-50.00%		0.00% -25.00% -250.00	
59		CALC			0.00%		-50.00%		-25.00 % -250.00	
59	DUST PALLIATIVE	CALC L.S.	1,000.00	1,000.00	0.00%	500.00	-50.00 % -500.00	750.00	-25.00 % -250.00	
59	DUST PALLIATIVE 8500.0000	L.S.	1,000.00 0.5000 4,250.00	1,000.00 0.6000 5,100.00	0.00% 0.00 20.00% 850.00	500.00 0.0000 0.00	-50.00 % -500.00 -100.00 % -4,250.00	750.00 0.1500 1,275.00	-25.00 % -250.00 -70.00 % -2,975.00	
59	DUST PALLIATIVE 8500.0000	CALC L.S.	1,000.00	1,000.00	0.00% 0.00 20.00%	500.00	-50.00 % -500.00	750.00 0.1500	-25.00 % -250.00	

Americans with Disabilities Act (ADA) Information: This material can be made available in an alternate format by emailing the Office of Equal Opportunity at wsdotada@wsdot. wa.gov or by calling toll free, 855-362-4ADA(4232). Persons who are deaf or hard of hearing may make a request by calling the Washington State Relay at 711. Title VI Statement to Public: It is the Washington State Department of Transportation's (WSDOT) policy to assure that no person shall, on the grounds of race, color, national origin or sex, as provided by Title VI of the Civil Rights Act of 1964, be excluded from participation in, be denied the benefits of, or be otherwise discriminated against under any of its federally funded programs and activities. Any person who believes his/her Title VI protection has been violated, may file a complaint with WSDOT's Office of Equal Opportunity (OEO). For additional information regarding Title VI complaint procedures and/or information regarding our non-discrimination obligations,

please contact OEO's Title VI Coordinator at (360) 705-7082.