

Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	8/24/2021 1:00pm
Station/ offset	Sta H 113+00 4' L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot



Raw Data					DCP Index			
# of blows	Cumulative Penetration (mm)	Penetration Increase (mm)	Depth (mm)	Depth (in)	Penetration per blow -PR (mm)	Hammer Blow Factor	CBR%*	Notes:
0	361	0	0	0.0				
10	395	34	34.0	1.3	3.4	1	74	
10	424	29	63.0	2.5	2.9	1	89	
10	459	35	98.0	3.9	3.5	1	72	
10	520	61	159.0	6.3	6.1	1	39	

*292/(PR^1.12)



Reviewed by:

Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	8/24/2021 1:00pm
Station/ offset	Sta H 113+00 4' L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date:/Time	8/24/2021 1:00pm
Station/ offset	Sta H 113+00 4' L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

