



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	8/27/2021 1:00pm
Station/ offset	Sta M10+00 10'R	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	

Raw Data					DCP Index			
# of blows	Cumulative Penetration (mm)	Penetration Increase (mm)	Depth (mm)	Depth (in)	Penetration per blow -PR (mm)	Hammer Blow Factor	CBR%*	Notes:
0	366	0	0	0.0				
10	382	16	16.0	0.6	1.6	1	172	
10	400	18	34.0	1.3	1.8	1	151	
10	418	18	52.0	2.0	1.8	1	151	
10	433	15	67.0	2.6	1.5	1	185	
10	459	26	93.0	3.7	2.6	1	100	
10	478	19	112.0	4.4	1.9	1	142	
10	504	26	138.0	5.4	2.6	1	100	
10	529	25	163.0	6.4	2.5	1	105	

*292/(PR^1.12)

Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	8/27/2021 1:00pm
Station/ offset	Sta M10+00 10'R	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	0



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date:/Time	8/27/2021 1:00pm
Station/ offset	Sta M10+00 10'R	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	0

