



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	9/13/2021 8:30am
Station/ offset	Sta. M 104+00, 10' L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

Raw Data					DCP Index			
# of blows	Cumulative Penetration (mm)	Penetration Increase (mm)	Depth (mm)	Depth (in)	Penetration per blow -PR (mm)	Hammer Blow Factor	CBR%*	Notes:
0	368	0	0	0.0				
10	399	31	31.0	1.2	3.1	1	82	
10	415	16	47.0	1.9	1.6	1	172	
10	440	25	72.0	2.8	2.5	1	105	
10	468	28	100.0	3.9	2.8	1	92	
10	486	18	118.0	4.6	1.8	1	151	
10	501	15	133.0	5.2	1.5	1	185	
10	525	24	157.0	6.2	2.4	1	110	
10	539	14	171.0	6.7	1.4	2	200	

*292/(PR^{1.12})

Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date:/Time	9/13/2021 8:30am
Station/ offset	Sta. M 104+00, 10' L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date:/Time	9/13/2021 8:30am
Station/ offset	Sta. M 104+00, 10' L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

