



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	9/13/2021 8:30am
Station/ offset	Sta. M 114+00, 10' L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

Raw Data					DCP Index			
# of blows	Cumulative Penetration (mm)	Penetration Increase (mm)	Depth (mm)	Depth (in)	Penetration per blow -PR (mm)	Hammer Blow Factor	CBR%*	Notes:
0	366	0	0	0.0				
10	398	32	32.0	1.3	3.2	1	79	
10	427	29	61.0	2.4	2.9	1	89	
10	450	23	84.0	3.3	2.3	1	115	
10	472	22	106.0	4.2	2.2	1	121	
10	499	27	133.0	5.2	2.7	1	96	
10	527	28	161.0	6.3	2.8	1	92	

*292/(PR^1.12)

Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date:/Time	9/13/2021 8:30am
Station/ offset	Sta. M 114+00, 10' L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date:/Time	9/13/2021 8:30am
Station/ offset	Sta. M 114+00, 10' L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

