



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	9/10/2021 8:30am
Station/ offset	Sta. M 94+00, 10' R	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

Raw Data					DCP Index			
# of blows	Cumulative Penetration (mm)	Penetration Increase (mm)	Depth (mm)	Depth (in)	Penetration per blow -PR (mm)	Hammer Blow Factor	CBR%*	Notes:
0	355	0	0	0.0				
10	417	62	62.0	2.4	6.2	1	38	
10	462	45	107.0	4.2	4.5	1	54	
10	511	49	156.0	6.1	4.9	1	49	
10	529	18	174.0	6.9	1.8	1	151	

*292/(PR^1.12)

Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	9/10/2021 8:30am
Station/ offset	Sta. M 94+00, 10' R	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	9/10/2021 8:30am
Station/ offset	Sta. M 94+00, 10' R	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

