



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	8/27/2021 12:00pm
Station/ offset	Sta. H132+00 4'L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	

Raw Data					DCP Index			
# of blows	Cumulative Penetration (mm)	Penetration Increase (mm)	Depth (mm)	Depth (in)	Penetration per blow -PR (mm)	Hammer Blow Factor	CBR%*	Notes:
0	361	0	0	0.0				
7	388	27	27.0	1.1	3.9	1	64	
7	400	12	39.0	1.5	1.7	1	160	
7	417	17	56.0	2.2	2.4	1	108	
7	439	22	78.0	3.1	3.1	1	81	
7	462	23	101.0	4.0	3.3	1	77	
7	488	26	127.0	5.0	3.7	1	67	
7	503	15	142.0	5.6	2.1	1	124	
7	515	12	154.0	6.1	1.7	1	160	

*292/(PR^1.12)

Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	8/27/2021 12:00pm
Station/ offset	Sta. H132+00 4'L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	0



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date:/Time	8/27/2021 12:00pm
Station/ offset	Sta. H132+00 4'L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	0

