



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	9/13/2021 8:30am
Station/ offset	Sta. M 150+00, 4' L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

Raw Data					DCP Index			
# of blows	Cumulative Penetration (mm)	Penetration Increase (mm)	Depth (mm)	Depth (in)	Penetration per blow -PR (mm)	Hammer Blow Factor	CBR%*	Notes:
0	360	0	0	0.0				
10	400	40	40.0	1.6	4.0	1	62	
10	420	20	60.0	2.4	2.0	1	134	
10	439	19	79.0	3.1	1.9	1	142	
10	458	19	98.0	3.9	1.9	1	142	
10	469	11	109.0	4.3	1.1	1	262	
10	490	21	130.0	5.1	2.1	1	127	
10	510	20	150.0	5.9	2.0	1	134	
10	529	19	169.0	6.7	1.9	1	142	
1								

*292/(PR^{1.12})

Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	9/13/2021 8:30am
Station/ offset	Sta. M 150+00, 4' L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date:/Time	9/13/2021 8:30am
Station/ offset	Sta. M 150+00, 4' L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

