



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	8/24/2021 1:00pm
Station/ offset	Sta. H103+00 4'L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

Raw Data					DCP Index			
# of blows	Cumulative Penetration (mm)	Penetration Increase (mm)	Depth (mm)	Depth (in)	Penetration per blow -PR (mm)	Hammer Blow Factor	CBR%*	Notes:
0	354	0	0	0.0				
5	371	17	17.0	0.7	3.4	1	74	
5	384	13	30.0	1.2	2.6	1	100	
5	396	12	42.0	1.7	2.4	1	110	
10	409	13	55.0	2.2	1.3	1	218	
10	429	20	75.0	3.0	2.0	1	134	
10	453	24	99.0	3.9	2.4	1	110	
10	476	23	122.0	4.8	2.3	1	115	
10	511	35	157.0	6.2	3.5	1	72	

*292/(PR^1.12)

Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	8/24/2021 1:00pm
Station/ offset	Sta. H103+00 4'L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date:/Time	8/24/2021 1:00pm
Station/ offset	Sta. H103+00 4'L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

