



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	9/16/2021 8:30am
Station/ offset	Sta. M 346+00, 10' R	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

Raw Data					DCP Index			
# of blows	Cumulative Penetration (mm)	Penetration Increase (mm)	Depth (mm)	Depth (in)	Penetration per blow -PR (mm)	Hammer Blow Factor	CBR%*	Notes:
0	361	0	0	0.0				
5	394	33	33.0	1.3	6.6	1	35	
5	421	27	60.0	2.4	5.4	1	44	
5	435	14	74.0	2.9	2.8	1	92	
5	461	26	100.0	3.9	5.2	1	46	
5	479	18	118.0	4.6	3.6	1	70	
5	501	22	140.0	5.5	4.4	1	56	
5	527	26	166.0	6.5	5.2	1	46	

*292/(PR^1.12)

Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date:/Time	9/16/2021 8:30am
Station/ offset	Sta. M 346+00, 10' R	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date:/Time	9/16/2021 8:30am
Station/ offset	Sta. M 346+00, 10' R	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

