



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	9/13/2021 8:30am
Station/ offset	Sta. M 124+00, 4' L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

Raw Data					DCP Index			
# of blows	Cumulative Penetration (mm)	Penetration Increase (mm)	Depth (mm)	Depth (in)	Penetration per blow -PR (mm)	Hammer Blow Factor	CBR%*	Notes:
0	361	0	0	0.0				
10	380	19	19.0	0.7	1.9	1	142	
10	399	19	38.0	1.5	1.9	1	142	
10	421	22	60.0	2.4	2.2	1	121	
10	435	14	74.0	2.9	1.4	1	200	
10	450	15	89.0	3.5	1.5	1	185	
10	461	11	100.0	3.9	1.1	1	262	
10	475	14	114.0	4.5	1.4	1	200	
10	490	15	129.0	5.1	1.5	1	185	
10	501	11	140.0	5.5	1.1	1	262	
10	525	24	164.0	6.5	2.4	1	110	

*292/(PR^{1.12})

Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	9/13/2021 8:30am
Station/ offset	Sta. M 124+00, 4' L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	9/13/2021 8:30am
Station/ offset	Sta. M 124+00, 4' L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

