

Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	8/24/2021 1:00pm
Station/ offset	Sta. H 122+00 4'R	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	

Raw Data					DCP Index			
# of blows	Cumulative Penetration (mm)	Penetration Increase (mm)	Depth (mm)	Depth (in)	Penetration per blow -PR (mm)	Hammer Blow Factor	CBR%*	Notes:
0	359	0	0	0.0				
10	405	46	46.0	1.8	4.6	1	53	
10	434	29	75.0	3.0	2.9	1	89	
10	456	22	97.0	3.8	2.2	1	121	
10	476	20	117.0	4.6	2.0	1	134	
10	500	24	141.0	5.6	2.4	1	110	
10	525	25	166.0	6.5	2.5	2	105	

*292/(PR^1.12)

Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	8/24/2021 1:00pm
Station/ offset	Sta. H 122+00 4'R	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	0

