

Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	9/14/2021 8:30am
Station/ offset	Sta. M 200+00, 4' L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot



Raw Data					DCP Index			
# of blows	Cumulative Penetration (mm)	Penetration Increase (mm)	Depth (mm)	Depth (in)	Penetration per blow -PR (mm)	Hammer Blow Factor	CBR%*	Notes:
0	364	0	0	0.0				
10	392	28	28.0	1.1	2.8	1	92	
10	421	29	57.0	2.2	2.9	1	89	
10	453	32	89.0	3.5	3.2	1	79	
10	469	16	105.0	4.1	1.6	1	172	
10	495	26	131.0	5.2	2.6	1	100	
10	509	14	145.0	5.7	1.4	1	200	
10	523	14	159.0	6.3	1.4	1	200	

*292/(PR^{1.12})



Reviewed by: _____

Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date:/Time	9/14/2021 8:30am
Station/ offset	Sta. M 200+00,4' L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date:/Time	9/14/2021 8:30am
Station/ offset	Sta. M 200+00,4' L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

