



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	9/1/2021 10:00am
Station/ offset	Sta. M 54+00 10'R	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

Raw Data					DCP Index			
# of blows	Cumulative Penetration (mm)	Penetration Increase (mm)	Depth (mm)	Depth (in)	Penetration per blow -PR (mm)	Hammer Blow Factor	CBR%*	Notes:
0	366	0	0	0.0				
10	393	27	27.0	1.1	2.7	1	96	
10	413	20	47.0	1.9	2.0	1	134	
10	431	18	65.0	2.6	1.8	1	151	
10	450	19	84.0	3.3	1.9	1	142	
10	471	21	105.0	4.1	2.1	1	127	
10	490	19	124.0	4.9	1.9	1	142	
10	511	21	145.0	5.7	2.1	1	127	
10	528	17	162.0	6.4	1.7	1	161	

*292/(PR^1.12)

Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	9/1/2021 10:00am
Station/ offset	Sta. M 54+00 10'R	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date:/Time	9/1/2021 10:00am
Station/ offset	Sta. M 54+00 10'R	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

