



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	9/10/2021 8:30am
Station/ offset	Sta. M 104+00, 4' R	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

Raw Data					DCP Index			
# of blows	Cumulative Penetration (mm)	Penetration Increase (mm)	Depth (mm)	Depth (in)	Penetration per blow -PR (mm)	Hammer Blow Factor	CBR%*	Notes:
0	362	0	0	0.0				
10	394	32	32.0	1.3	3.2	1	79	
10	411	17	49.0	1.9	1.7	1	161	
10	428	17	66.0	2.6	1.7	1	161	
10	446	18	84.0	3.3	1.8	1	151	
10	461	15	99.0	3.9	1.5	1	185	
10	479	18	117.0	4.6	1.8	1	151	
10	494	15	132.0	5.2	1.5	1	185	

*292/(PR^1.12)

Reviewed by: _____

Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	9/10/2021 8:30am
Station/ offset	Sta. M 104+00, 4' R	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	9/10/2021 8:30am
Station/ offset	Sta. M 104+00, 4' R	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

