



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	9/13/21 12:00 AM
Station/offset	Sta. M180+00 4'L	Soil Type:	FDR
Tech:	M. Kingery	Weather/Temp:	Partly sunny, Hot

Raw Data					DCP Index			
# of blows	Cumulative Penetration (mm)	Penetration Increase (mm)	Depth (mm)	Depth (in)	Penetration per blow -PR (mm)	Hammer Blow Factor	CBR%*	Notes:
0	361	0	0	0.0				
10	389	28	28.0	1.1	2.8	1	92	
10	407	18	46.0	1.8	1.8	1	151	
10	438	31	77.0	3.0	3.1	1	82	
10	468	30	107.0	4.2	3.0	1	85	
10	490	22	129.0	5.1	2.2	1	121	
10	503	13	142.0	5.6	1.3	1	218	
10	521	18	160.0	6.3	1.8	1	151	

*292/(PR^1.12)

Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	9/13/21 12:00 AM
Station/ offset	Sta. M180+00 4'L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date:/Time	9/13/21 12:00 AM
Station/ offset	Sta. M180+00 4'L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

