


Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	8/24/2021 1:00pm
Station/offset	Sta. H103+00 10'L	Soil Type:	FDR
Tech:	M. Kingery	Weather/Temp:	Partly sunny, Hot



Raw Data					DCP Index			
# of blows	Cumulative Penetration (mm)	Penetration Increase (mm)	Depth (mm)	Depth (in)	Penetration per blow -PR (mm)	Hammer Blow Factor	CBR%*	Notes:
0	364	0	0	0.0				
10	397	33	33.0	1.3	3.3	1	77	
10	412	15	48.0	1.9	1.5	1	185	
10	432	20	68.0	2.7	2.0	1	134	
10	461	29	97.0	3.8	2.9	1	89	
10	485	24	121.0	4.8	2.4	1	110	
10	511	26	147.0	5.8	2.6	1	100	
10	541	30	177.0	7.0	3.0	1	85	

*292/(PR^1.12)



Reviewed by:

Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	8/24/2021 1:00pm
Station/ offset	Sta. H103+00 10'L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date:/Time	8/24/2021 1:00pm
Station/ offset	Sta. H103+00 10'L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

