



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	9/1/2021 8:30AM
Station/ offset	Sta. M 29+00 10'L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Sunny

Raw Data					DCP Index			
# of blows	Cumulative Penetration (mm)	Penetration Increase (mm)	Depth (mm)	Depth (in)	Penetration per blow -PR (mm)	Hammer Blow Factor	CBR%*	Notes:
0	362	0	0	0.0				
10	380	18	18.0	0.7	1.8	1	151	
10	406	26	44.0	1.7	2.6	1	100	
10	422	16	60.0	2.4	1.6	1	172	
10	435	13	73.0	2.9	1.3	1	218	
10	451	16	89.0	3.5	1.6	1	172	
10	466	15	104.0	4.1	1.5	1	185	
10	484	18	122.0	4.8	1.8	1	151	
10	504	20	142.0	5.6	2.0	1	134	
10	523	19	161.0	6.3	1.9	1	142	

*292/(PR^1.12)

Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	9/1/2021 8:30AM
Station/ offset	Sta. M 29+00 10'L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Sunny



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date:/Time	9/1/2021 8:30AM
Station/ offset	Sta. M 29+00 10'L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Sunny

