



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	9/16/2021 8:30am
Station/ offset	Sta. M 346+00, 4' L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

Raw Data					DCP Index			
# of blows	Cumulative Penetration (mm)	Penetration Increase (mm)	Depth (mm)	Depth (in)	Penetration per blow -PR (mm)	Hammer Blow Factor	CBR%*	Notes:
0	360	0	0	0.0				
5	417	57	57.0	2.2	11.4	1	19	
5	458	41	98.0	3.9	8.2	1	28	
5	498	40	138.0	5.4	8.0	1	28	
5	546	48	186.0	7.3	9.6	1	23	

*292/(PR^1.12)

Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date:/Time	9/16/2021 8:30am
Station/ offset	Sta. M 346+00, 4' L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date:/Time	9/16/2021 8:30am
Station/ offset	Sta. M 346+00, 4' L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

