



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	9/10/2021 8:30am
Station/ offset	Sta. M 84+00, 4' R	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

Raw Data					DCP Index			
# of blows	Cumulative Penetration (mm)	Penetration Increase (mm)	Depth (mm)	Depth (in)	Penetration per blow -PR (mm)	Hammer Blow Factor	CBR%*	Notes:
0	356	0	0	0.0				
10	400	44	44.0	1.7	4.4	1	56	
10	433	33	77.0	3.0	3.3	1	77	
10	464	31	108.0	4.3	3.1	1	82	
10	491	27	135.0	5.3	2.7	1	96	
10	529	38	173.0	6.8	3.8	1	65	

*292/(PR^1.12)

Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	9/10/2021 8:30am
Station/ offset	Sta. M 84+00, 4' R	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	9/10/2021 8:30am
Station/ offset	Sta. M 84+00, 4' R	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

