

Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	8/24/2021 1:00pm
Station/ offset	Sta. H 122+00 10'R	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

Raw Data					DCP Index			
# of blows	Cumulative Penetration (mm)	Penetration Increase (mm)	Depth (mm)	Depth (in)	Penetration per blow -PR (mm)	Hammer Blow Factor	CBR%*	Notes:
0	369	0	0	0.0				
10	415	46	46.0	1.8	4.6	1	53	
10	450	35	81.0	3.2	3.5	1	72	
10	483	33	114.0	4.5	3.3	1	77	
10	516	33	147.0	5.8	3.3	1	77	
10	537	21	168.0	6.6	2.1	2	127	

*292/(PR^1.12)

Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	8/24/2021 1:00pm
Station/ offset	Sta. H 122+00 10'R	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

