



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	9/13/2021 8:30am
Station/ offset	Sta. M190+00, 4' R	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

Raw Data					DCP Index			
# of blows	Cumulative Penetration (mm)	Penetration Increase (mm)	Depth (mm)	Depth (in)	Penetration per blow -PR (mm)	Hammer Blow Factor	CBR%*	Notes:
0	370	0	0	0.0				
10	391	21	21.0	0.8	2.1	1	127	
10	407	16	37.0	1.5	1.6	1	172	
10	429	22	59.0	2.3	2.2	1	121	
10	454	25	84.0	3.3	2.5	1	105	
10	480	26	110.0	4.3	2.6	1	100	
10	501	21	131.0	5.2	2.1	1	127	
10	529	28	159.0	6.3	2.8	1	92	

*292/(PR^{1.12})



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date:/Time	9/13/2021 8:30am
Station/ offset	Sta. M190+00, 4' R	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date:/Time	9/13/2021 8:30am
Station/ offset	Sta. M190+00, 4' R	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

