



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date:/Time	9/13/2021 8:30am
Station/ offset	Sta. M 104+00, 4' L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

Raw Data					DCP Index			
# of blows	Cumulative Penetration (mm)	Penetration Increase (mm)	Depth (mm)	Depth (in)	Penetration per blow -PR (mm)	Hammer Blow Factor	CBR%*	Notes:
0	371	0	0	0.0				
10	407	36	36.0	1.4	3.6	1	70	
10	439	32	68.0	2.7	3.2	1	79	
10	464	25	93.0	3.7	2.5	1	105	
10	491	27	120.0	4.7	2.7	1	96	
10	515	24	144.0	5.7	2.4	1	110	
10	531	16	160.0	6.3	1.6	1	172	
10								

*292/(PR^1.12)

Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date:/Time	9/13/2021 8:30am
Station/ offset	Sta. M 104+00, 4' L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date:/Time	9/13/2021 8:30am
Station/ offset	Sta. M 104+00, 4' L	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	Partly sunny, Hot

