



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	8/26/2021 1:00pm
Station/ offset	Sta. H132+00 4'R	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	

Raw Data					DCP Index			
# of blows	Cumulative Penetration (mm)	Penetration Increase (mm)	Depth (mm)	Depth (in)	Penetration per blow -PR (mm)	Hammer Blow Factor	CBR%*	Notes:
0	370	0	0	0.0				
10	390	20	20.0	0.8	2.0	1	134	
10	415	25	45.0	1.8	2.5	1	105	
10	435	20	65.0	2.6	2.0	1	134	
10	453	18	83.0	3.3	1.8	1	151	
10	479	26	109.0	4.3	2.6	1	100	
10	506	27	136.0	5.4	2.7	1	96	
10	542	36	172.0	6.8	3.6	1	70	

*292/(PR^1.12)

Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date/Time	8/26/2021 1:00pm
Station/ offset	Sta. H132+00 4'R	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	0



Project:	21-0561 Johnson-Morrisville STP 2919(1)	Date:/Time	8/26/2021 1:00pm
Station/ offset	Sta. H132+00 4'R	Soil Type:	FDR
Tech:	M. Kingery	Weather/ Temp:	0

